

ID	% Complete	Task Name	Duration	Start	Finish	2009				2010				2011	
						Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	
1	64%	Gate 3 Programme	727 days	Tue 15/07/08	Wed 29/06/11	[Gantt bar]									
2	94%	CER	334 days	Thu 13/11/08	Wed 31/03/10	[Gantt bar]									
3	100%	CER Proposed Direction	0 days	Thu 13/11/08	Thu 13/11/08	[Milestone]									
4	100%	CER Final Direction	0 days	Tue 16/12/08	Tue 16/12/08	[Milestone]									
5	100%	CER confirm what conventional units and non GPA to add to ITC model and how to include them. Also	0 days	Fri 16/01/09	Fri 16/01/09	[Milestone]									
6	100%	Confirmation of final list of applications and MECs	11 days	Fri 19/12/08	Fri 16/01/09	[Gantt bar]									
7	100%	Confirm transmission standard costs and lead times	64 days	Fri 30/01/09	Fri 01/05/09	[Gantt bar]									
8	100%	Proposed Treatment of Conventional Applications	81 days	Wed 01/04/09	Fri 24/07/09	[Gantt bar]									
9	100%	Final Direction on treatment of Conventional Applications	103 days	Mon 27/07/09	Fri 18/12/09	[Gantt bar]									
10	100%	Treatment of Renewable, Small and Low Carbon Generators outside the GPA	132 days	Mon 19/01/09	Fri 24/07/09	[Gantt bar]									
11	100%	Connection Policy	147 days	Mon 05/01/09	Fri 31/07/09	[Gantt bar]									
12	91%	All-Island dispatch and scheduling	307 days	Mon 05/01/09	Wed 31/03/10	[Gantt bar]									
13	100%	Initial Consultation Paper	130 days	Mon 05/01/09	Wed 08/07/09	[Gantt bar]									
14	85%	Proposed Direction	177 days	Thu 09/07/09	Wed 31/03/10	[Gantt bar]									
15	99%	Joint Pricing Principles and Losses Paper	183 days	Mon 01/06/09	Fri 26/02/10	[Gantt bar]									
16	97%	Approval of Revisions to Joint Pricing Paper or Proposed Direction	183 days	Mon 01/06/09	Fri 26/02/10	[Gantt bar]									
17	100%	Losses policy for distribution connected generators	163 days	Mon 01/06/09	Fri 29/01/10	[Gantt bar]									
18	85%	Contracts Process	141 days	Mon 31/08/09	Wed 31/03/10	[Gantt bar]									
19	100%	DSO Standard Connection Agreement	78 days	Mon 31/08/09	Thu 17/12/09	[Gantt bar]									
20	81%	Process for implementation of the "fixed date with payments" approach	141 days	Mon 31/08/09	Wed 31/03/10	[Gantt bar]									
21	81%	Levels of incentives, payments, margins, etc & other rules re "fixed date with payments" approach	141 days	Mon 31/08/09	Wed 31/03/10	[Gantt bar]									
22	96%	Contestability for Distribution & Transmission Level Connections to the Electricity System	119 days	Mon 31/08/09	Fri 26/02/10	[Gantt bar]									
23	68%	Locational Signals Options, (includes TUoS & TLAfs)	75 days	Fri 27/11/09	Fri 26/03/10	[Gantt bar]									
24	100%	Review Firm Access Results	89 days	Fri 11/09/09	Thu 28/01/10	[Gantt bar]									
25	100%	2010-2013	10 days	Fri 11/09/09	Thu 24/09/09	[Gantt bar]									
26	100%	2014-2017	10 days	Fri 04/12/09	Thu 17/12/09	[Gantt bar]									
27	100%	2018-2021	4 days	Fri 15/01/10	Wed 20/01/10	[Gantt bar]									
28	100%	2022-2025	4 days	Mon 25/01/10	Thu 28/01/10	[Gantt bar]									
29	89%	DSO	595 days	Wed 21/01/09	Tue 21/06/11	[Gantt bar]									
30	96%	Produce Shallow Connections	408 days	Wed 21/01/09	Fri 10/09/10	[Gantt bar]									
31	100%	Area K	135 days	Wed 21/01/09	Fri 31/07/09	[Gantt bar]									
32	100%	Area D	178 days	Wed 21/01/09	Thu 01/10/09	[Gantt bar]									
33	100%	Area H2	152 days	Tue 05/05/09	Fri 04/12/09	[Gantt bar]									
34	100%	Area H1	187 days	Mon 02/03/09	Tue 24/11/09	[Gantt bar]									
35	100%	Area B	195 days	Mon 09/02/09	Fri 13/11/09	[Gantt bar]									
36	100%	Area E	283 days	Wed 21/01/09	Fri 12/03/10	[Gantt bar]									
37	100%	Area J	156 days	Tue 01/09/09	Fri 23/04/10	[Gantt bar]									
38	100%	Area F	204 days	Mon 08/06/09	Wed 07/04/10	[Gantt bar]									
39	65%	Area A	235 days	Tue 04/08/09	Mon 19/07/10	[Gantt bar]									
40	100%	Area G	153 days	Tue 05/01/10	Thu 12/08/10	[Gantt bar]									
41	100%	Area C	127 days	Mon 01/02/10	Tue 03/08/10	[Gantt bar]									
42	100%	Area I	135 days	Mon 01/03/10	Fri 10/09/10	[Gantt bar]									
43	100%	Initial Connection Leadtimes for Constraints Analysis	0 days	Fri 31/07/09	Fri 31/07/09	[Milestone]									
44	88%	DSO Cluster Customer Connection Method Meetings	287 days	Fri 01/05/09	Wed 30/06/10	[Gantt bar]									
45	100%	Area K	12 days	Fri 01/05/09	Tue 19/05/09	[Gantt bar]									
46	100%	Area D	13 days	Mon 06/07/09	Wed 22/07/09	[Gantt bar]									
47	100%	Area H2	18 days	Mon 31/08/09	Wed 23/09/09	[Gantt bar]									
48	100%	Area H1	34 days	Mon 20/07/09	Fri 04/09/09	[Gantt bar]									
49	100%	Area B	29 days	Mon 13/07/09	Fri 21/08/09	[Gantt bar]									
50	100%	Area E	118 days	Mon 06/07/09	Fri 18/12/09	[Gantt bar]									
51	100%	Area J	79 days	Mon 12/10/09	Fri 12/02/10	[Gantt bar]									
52	100%	Area F	38 days	Mon 23/11/09	Wed 27/01/10	[Gantt bar]									
53	75%	Area A	133 days	Fri 16/10/09	Mon 10/05/10	[Gantt bar]									
54	25%	Area G	52 days	Mon 22/03/10	Thu 03/06/10	[Gantt bar]									
55	100%	Area C	44 days	Mon 15/03/10	Tue 18/05/10	[Gantt bar]									
56	100%	Area I	42 days	Fri 30/04/10	Wed 30/06/10	[Gantt bar]									
57	64%	Application Fees	288 days	Tue 27/10/09	Fri 07/01/11	[Gantt bar]									
58	100%	Invoice fees for offers due to issue in 2009	4 days	Tue 27/10/09	Fri 30/10/09	[Gantt bar]									

ID	% Complete	Task Name	Duration	Start	Finish	2009			2010				2011					
						Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
59	100%	Invoice fees for offers due to issue in 2010	5 days	Mon 04/01/10	Fri 08/01/10						04/01	08/01						
60	0%	Invoice fees for offers due to issue in 2011	5 days	Mon 03/01/11	Fri 07/01/11												03/01	07/01
61	11%	<b>Issue Offers</b>	<b>367 days</b>	<b>Mon 14/12/09</b>	<b>Tue 21/06/11</b>													
62	100%	Area K	10 days	Mon 14/12/09	Fri 08/01/10						14/12	08/01						
63	100%	Area D	10 days	Mon 22/03/10	Fri 02/04/10							22/03			02/04			
64	0%	Area H2	11 days	Thu 15/07/10	Thu 29/07/10									15/07	29/07			
65	0%	Area H1	16 days	Fri 27/08/10	Fri 17/09/10									27/08	17/09			
66	0%	Area B	15 days	Wed 22/09/10	Wed 13/10/10									22/09	13/10			
67	0%	Area F	20 days	Wed 27/10/10	Tue 23/11/10										27/10		23/11	
68	0%	Area E	20 days	Tue 08/02/11	Mon 07/03/11											08/02	07/03	
69	0%	Area J	15 days	Wed 23/03/11	Wed 13/04/11											23/03	13/04	
70	0%	Area A	15 days	Fri 20/05/11	Fri 10/06/11													10/06
71	0%	Area G	25 days	Fri 13/05/11	Fri 17/06/11												20/05	13/04
72	0%	Area C	15 days	Wed 25/05/11	Wed 15/06/11												25/05	
73	0%	Area I	14 days	Wed 01/06/11	Tue 21/06/11												01/06	
74	35%	<b>TSO</b>	<b>727 days</b>	<b>Tue 15/07/08</b>	<b>Wed 29/06/11</b>													
75	100%	<b>ITC</b>	<b>378 days</b>	<b>Tue 15/07/08</b>	<b>Thu 28/01/10</b>													
76	100%	<b>ITC Preparation</b>	<b>139 days</b>	<b>Tue 15/07/08</b>	<b>Fri 06/02/09</b>													
77	100%	<b>Agree Shallow Connection Nodes</b>	<b>126 days</b>	<b>Tue 15/07/08</b>	<b>Tue 20/01/09</b>													
78	100%	DSO Produce wind database	4.4 wks	Tue 15/07/08	Wed 13/08/08						15/07	13/08						
79	100%	TSO/DSO agree shallow connection nodes	2 days	Mon 19/01/09	Tue 20/01/09													
80	100%	Publish shallow connection nodes	0 days	Tue 20/01/09	Tue 20/01/09													
81	100%	<b>Prepare and Test ITC Inputs</b>	<b>10 days</b>	<b>Mon 26/01/09</b>	<b>Fri 06/02/09</b>													
82	100%	Finalise ITC Input Files	10 days	Mon 26/01/09	Fri 06/02/09													
83	100%	<b>ITC Execution</b>	<b>135 days</b>	<b>Mon 06/07/09</b>	<b>Tue 26/01/10</b>													
84	100%	Run ITC from 2010 to 2025	135 days	Mon 06/07/09	Tue 26/01/10													
85	100%	<b>ITC Technical Review</b>	<b>137 days</b>	<b>Mon 06/07/09</b>	<b>Thu 28/01/10</b>													
86	100%	Have review carried out	137 days	Mon 06/07/09	Thu 28/01/10													
87	30%	<b>Offer Process</b>	<b>516 days</b>	<b>Mon 25/05/09</b>	<b>Wed 29/06/11</b>													
88	100%	<b>Application checks</b>	<b>49 days</b>	<b>Mon 07/09/09</b>	<b>Fri 13/11/09</b>													
89	100%	Area B	49 days	Mon 07/09/09	Fri 13/11/09													
90	100%	<b>Initial Connection Method Discussion Meetings</b>	<b>184 days</b>	<b>Mon 25/05/09</b>	<b>Mon 22/02/10</b>													
91	100%	<b>Introductory Customer Meetings for Transmission Renewables</b>	<b>85 days</b>	<b>Mon 25/05/09</b>	<b>Mon 21/09/09</b>													
92	100%	Area K	1 day	Mon 25/05/09	Mon 25/05/09													
93	100%	Area D	1 day	Tue 02/06/09	Tue 02/06/09													
94	100%	Area H2	1 day	Mon 22/06/09	Mon 22/06/09													
95	100%	Area H1	1 day	Mon 29/06/09	Mon 29/06/09													
96	100%	Area B	1 day	Thu 09/07/09	Thu 09/07/09													
97	100%	Area E	1 day	Mon 27/07/09	Mon 27/07/09													
98	100%	Area J	1 day	Mon 10/08/09	Mon 10/08/09													
99	100%	Area F	1 day	Mon 24/08/09	Mon 24/08/09													
100	100%	Area A	1 day	Mon 31/08/09	Mon 31/08/09													
101	100%	Area G	1 day	Mon 07/09/09	Mon 07/09/09													
102	100%	Area C	1 day	Mon 14/09/09	Mon 14/09/09													
103	100%	Area I	1 day	Mon 21/09/09	Mon 21/09/09													
104	100%	Initial Connection Leadtimes for Constraints Analysis	0 days	Fri 10/07/09	Fri 10/07/09													
105	100%	Leadtimes for offers agreed with DSO	17 days	Fri 29/01/10	Mon 22/02/10													
106	100%	<b>Publish Offer Leadtimes and Firm Access Quantities</b>	<b>20 days</b>	<b>Fri 18/12/09</b>	<b>Fri 29/01/10</b>													
107	100%	2010-2017	0 days	Fri 18/12/09	Fri 18/12/09													
108	100%	2018-2021	0 days	Wed 20/01/10	Wed 20/01/10													
109	100%	2021-2025	0 days	Fri 29/01/10	Fri 29/01/10													
110	67%	<b>Application Fees</b>	<b>294 days</b>	<b>Fri 16/10/09</b>	<b>Fri 07/01/11</b>													
111	100%	Invoice fees for offers due to issue in 2009	5 days	Fri 16/10/09	Thu 22/10/09													
112	100%	Invoice fees for offers due to issue in 2010	5 days	Mon 04/01/10	Fri 08/01/10													
113	0%	Invoice fees for offers due to issue in 2011	5 days	Mon 03/01/11	Fri 07/01/11													
114	26%	<b>Prepare and Issue Offers</b>	<b>458 days</b>	<b>Tue 04/08/09</b>	<b>Fri 17/06/11</b>													
115	100%	Area K	82 days	Tue 04/08/09	Thu 26/11/09													
116	100%	DSO	82 days	Tue 04/08/09	Thu 26/11/09													

ID	% Complete	Task Name	Duration	Start	Finish	2009			2010				2011		
						Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	
117	100%	TSO	81 days	Tue 04/08/09	Wed 25/11/09				04/08		25/11				
118	100%	Area D	99 days	Fri 02/10/09	Thu 04/03/10										
119	100%	DSO	99 days	Fri 02/10/09	Thu 04/03/10				02/10		04/03				
120	62%	Area H2	155 days	Mon 07/12/09	Thu 29/07/10										
121	68%	DSO	130 days	Mon 07/12/09	Thu 24/06/10				07/12		24/06				
122	57%	TSO	155 days	Mon 07/12/09	Thu 29/07/10				07/12		29/07				
123	53%	Area H1	198 days	Wed 25/11/09	Fri 17/09/10										
124	58%	DSO	168 days	Wed 25/11/09	Fri 06/08/10				25/11		06/08				
125	49%	TSO	198 days	Wed 25/11/09	Fri 17/09/10				25/11		17/09				
126	50%	Area B	222 days	Mon 16/11/09	Wed 13/10/10										
127	54%	DSO	192 days	Mon 16/11/09	Tue 31/08/10				16/11		31/08				
128	47%	TSO	222 days	Mon 16/11/09	Wed 13/10/10				16/11		13/10				
129	9%	Area F	160 days	Thu 08/04/10	Tue 23/11/10										
130	9%	DSO	140 days	Thu 08/04/10	Tue 26/10/10				08/04		26/10				
131	8%	TSO	160 days	Thu 08/04/10	Tue 23/11/10				08/04		23/11				
132	13%	Area E	240 days	Mon 15/03/10	Mon 07/03/11										
133	15%	DSO	195 days	Mon 15/03/10	Mon 03/01/11				15/03		03/01				
134	12%	TSO	240 days	Mon 15/03/10	Mon 07/03/11				15/03		07/03				
135	6%	Area J	249 days	Thu 08/04/10	Wed 13/04/11										
136	6%	DSO	219 days	Thu 08/04/10	Mon 28/02/11				08/04		28/02				
137	5%	TSO	249 days	Thu 08/04/10	Wed 13/04/11				08/04		13/04				
138	0%	Area A	218 days	Tue 20/07/10	Fri 10/06/11										
139	0%	DSO	188 days	Tue 20/07/10	Wed 27/04/11				20/07		27/04				
140	0%	TSO	218 days	Tue 20/07/10	Fri 10/06/11				20/07						
141	0%	Area G	181 days	Fri 13/08/10	Thu 12/05/11										
142	0%	DSO	181 days	Fri 13/08/10	Thu 12/05/11				13/08		12/05				
143	0%	Area C	213 days	Wed 04/08/10	Fri 17/06/11										
144	0%	DSO	196 days	Wed 04/08/10	Tue 24/05/11				04/08		24/05				
145	0%	TSO	213 days	Wed 04/08/10	Fri 17/06/11				04/08						
146	0%	Area I	173 days	Mon 13/09/10	Tue 31/05/11										
147	0%	DSO	173 days	Mon 13/09/10	Tue 31/05/11										
148	91%	Constraints Information	446 days	Tue 01/09/09	Wed 29/06/11										
149	100%	Perform Constraint Studies	123 days	Tue 01/09/09	Fri 05/03/10				01/09		05/03				
150	0%	Publish Reports	315 days	Fri 19/03/10	Wed 29/06/11										
151	0%	Publish Report for Region K	1 day	Fri 19/03/10	Fri 19/03/10				19/03		19/03				
152	0%	Publish Report for Region D	1 day	Fri 30/04/10	Fri 30/04/10				30/04		30/04				
153	0%	Publish Report for Region H2	1 day	Fri 06/08/10	Fri 06/08/10						06/08		06/08		
154	0%	Publish Report for Region H1	1 day	Fri 24/09/10	Fri 24/09/10						24/09		24/09		
155	0%	Publish Report for Region B	1 day	Fri 22/10/10	Fri 22/10/10						22/10		22/10		
156	0%	Publish Report for Region F	1 day	Fri 26/11/10	Fri 26/11/10						26/11		26/11		
157	0%	Publish Report for Region E	1 day	Fri 11/03/11	Fri 11/03/11								11/03		11/03
158	0%	Publish Report for Region J	1 day	Fri 15/04/11	Fri 15/04/11								15/04		15/04
159	0%	Publish Report for Region A	1 day	Fri 17/06/11	Fri 17/06/11								17/06		17/06
160	0%	Publish Report for Region G	1 day	Fri 24/06/11	Fri 24/06/11								24/06		24/06
161	0%	Publish Report for Region C	1 day	Fri 24/06/11	Fri 24/06/11								24/06		24/06
162	0%	Publish Report for Region I	1 day	Wed 29/06/11	Wed 29/06/11								29/06		29/06