

ID	% Complete	Task Name	Duration	Start	Finish	Half 2, 2008					Half 1, 2009					Half 2, 2009					Half 1, 2010					Half 2, 2010					Half 1, 2011					Half 2, 2011							
						M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
1	59%	<b>Gate 3 Programme</b>	<b>727 days</b>	<b>Tue 15/07/08</b>	<b>Wed 29/06/11</b>	[Gantt bar from 15/07/08 to 29/06/11]																																					
2	94%	<b>CER</b>	<b>334 days</b>	<b>Thu 13/11/08</b>	<b>Wed 31/03/10</b>	[Gantt bar from 13/11/08 to 31/03/10]																																					
3	100%	CER Proposed Direction	0 days	Thu 13/11/08	Thu 13/11/08	[Task bar from 13/11/08 to 13/11/08]																																					
4	100%	CER Final Direction	0 days	Tue 16/12/08	Tue 16/12/08	[Task bar from 16/12/08 to 16/12/08]																																					
5	100%	CER confirm what conventional units and non GPA to add to ITC model and how to include them. Also what to do v	0 days	Fri 16/01/09	Fri 16/01/09	[Task bar from 16/01/09 to 16/01/09]																																					
6	100%	Confirmation of final list of applications and MECs	11 days	Fri 19/12/08	Fri 16/01/09	[Task bar from 19/12/08 to 16/01/09]																																					
7	100%	Confirm transmission standard costs and lead times	64 days	Fri 30/01/09	Fri 01/05/09	[Task bar from 30/01/09 to 01/05/09]																																					
8	100%	Proposed Treatment of Conventional Applications	81 days	Wed 01/04/09	Fri 24/07/09	[Task bar from 01/04/09 to 24/07/09]																																					
9	100%	Final Direction on treatment of Conventional Applications	103 days	Mon 27/07/09	Fri 18/12/09	[Task bar from 27/07/09 to 18/12/09]																																					
10	100%	Treatment of Renewable, Small and Low Carbon Generators outside the GPA	132 days	Mon 19/01/09	Fri 24/07/09	[Task bar from 19/01/09 to 24/07/09]																																					
11	100%	Connection Policy	147 days	Mon 05/01/09	Fri 31/07/09	[Task bar from 05/01/09 to 31/07/09]																																					
12	91%	<b>All-Island dispatch and scheduling</b>	<b>307 days</b>	<b>Mon 05/01/09</b>	<b>Wed 31/03/10</b>	[Gantt bar from 05/01/09 to 31/03/10]																																					
13	100%	Initial Consultation Paper	130 days	Mon 05/01/09	Wed 08/07/09	[Task bar from 05/01/09 to 08/07/09]																																					
14	85%	Proposed Direction	177 days	Thu 09/07/09	Wed 31/03/10	[Task bar from 09/07/09 to 31/03/10]																																					
15	99%	<b>Joint Pricing Principles and Losses Paper</b>	<b>183 days</b>	<b>Mon 01/06/09</b>	<b>Fri 26/02/10</b>	[Gantt bar from 01/06/09 to 26/02/10]																																					
16	97%	Approval of Revisions to Joint Pricing Paper or Proposed Direction	183 days	Mon 01/06/09	Fri 26/02/10	[Task bar from 01/06/09 to 26/02/10]																																					
17	100%	Losses policy for distribution connected generators	163 days	Mon 01/06/09	Fri 29/01/10	[Task bar from 01/06/09 to 29/01/10]																																					
18	85%	<b>Contracts Process</b>	<b>141 days</b>	<b>Mon 31/08/09</b>	<b>Wed 31/03/10</b>	[Gantt bar from 31/08/09 to 31/03/10]																																					
19	100%	DSO Standard Connection Agreement	78 days	Mon 31/08/09	Thu 17/12/09	[Task bar from 31/08/09 to 17/12/09]																																					
20	81%	Process for implementation of the "fixed date with payments" approach	141 days	Mon 31/08/09	Wed 31/03/10	[Task bar from 31/08/09 to 31/03/10]																																					
21	81%	Levels of incentives, payments, margins, etc & other rules re "fixed date with payments" approach	141 days	Mon 31/08/09	Wed 31/03/10	[Task bar from 31/08/09 to 31/03/10]																																					
22	96%	Contestability for Distribution & Transmission Level Connections to the Electricity System	119 days	Mon 31/08/09	Fri 26/02/10	[Task bar from 31/08/09 to 26/02/10]																																					
23	68%	Locational Signals Options, (includes TUoS & TLAFs)	75 days	Fri 27/11/09	Fri 26/03/10	[Task bar from 27/11/09 to 26/03/10]																																					
24	100%	<b>Review Firm Access Results</b>	<b>89 days</b>	<b>Fri 11/09/09</b>	<b>Thu 28/01/10</b>	[Gantt bar from 11/09/09 to 28/01/10]																																					
25	100%	2010-2013	10 days	Fri 11/09/09	Thu 24/09/09	[Task bar from 11/09/09 to 24/09/09]																																					
26	100%	2014-2017	10 days	Fri 04/12/09	Thu 17/12/09	[Task bar from 04/12/09 to 17/12/09]																																					
27	100%	2018-2021	4 days	Fri 15/01/10	Wed 20/01/10	[Task bar from 15/01/10 to 20/01/10]																																					
28	100%	2022-2025	4 days	Mon 25/01/10	Thu 28/01/10	[Task bar from 25/01/10 to 28/01/10]																																					
29	81%	<b>DSO</b>	<b>595 days</b>	<b>Wed 21/01/09</b>	<b>Tue 21/06/11</b>	[Gantt bar from 21/01/09 to 21/06/11]																																					
30	89%	<b>Produce Shallow Connections</b>	<b>408 days</b>	<b>Wed 21/01/09</b>	<b>Fri 10/09/10</b>	[Gantt bar from 21/01/09 to 10/09/10]																																					
31	100%	Area K	135 days	Wed 21/01/09	Fri 31/07/09	[Task bar from 21/01/09 to 31/07/09]																																					
32	100%	Area D	178 days	Wed 21/01/09	Thu 01/10/09	[Task bar from 21/01/09 to 01/10/09]																																					
33	100%	Area H2	152 days	Tue 05/05/09	Fri 04/12/09	[Task bar from 05/05/09 to 04/12/09]																																					
34	100%	Area H1	187 days	Mon 02/03/09	Tue 24/11/09	[Task bar from 02/03/09 to 24/11/09]																																					
35	100%	Area B	195 days	Mon 09/02/09	Fri 13/11/09	[Task bar from 09/02/09 to 13/11/09]																																					
36	100%	Area E	283 days	Wed 21/01/09	Fri 12/03/10	[Task bar from 21/01/09 to 12/03/10]																																					
37	100%	Area J	156 days	Tue 01/09/09	Fri 23/04/10	[Task bar from 01/09/09 to 23/04/10]																																					
38	100%	Area F	204 days	Mon 08/06/09	Wed 07/04/10	[Task bar from 08/06/09 to 07/04/10]																																					
39	65%	Area A	235 days	Tue 04/08/09	Mon 19/07/10	[Task bar from 04/08/09 to 19/07/10]																																					
40	20%	Area G	153 days	Tue 05/01/10	Thu 12/08/10	[Task bar from 05/01/10 to 12/08/10]																																					
41	100%	Area C	127 days	Mon 01/02/10	Tue 03/08/10	[Task bar from 01/02/10 to 03/08/10]																																					
42	80%	Area I	135 days	Mon 01/03/10	Fri 10/09/10	[Task bar from 01/03/10 to 10/09/10]																																					
43	100%	Initial Connection Leadtimes for Constraints Analysis	0 days	Fri 31/07/09	Fri 31/07/09	[Task bar from 31/07/09 to 31/07/09]																																					
44	78%	<b>DSO Cluster Customer Connection Method Meetings</b>	<b>287 days</b>	<b>Fri 01/05/09</b>	<b>Wed 30/06/10</b>	[Gantt bar from 01/05/09 to 30/06/10]																																					
45	100%	Area K	12 days	Fri 01/05/09	Tue 19/05/09	[Task bar from 01/05/09 to 19/05/09]																																					
46	100%	Area D	13 days	Mon 06/07/09	Wed 22/07/09	[Task bar from 06/07/09 to 22/07/09]																																					
47	100%	Area H2	18 days	Mon 31/08/09	Wed 23/09/09	[Task bar from 31/08/09 to 23/09/09]																																					
48	100%	Area H1	34 days	Mon 20/07/09	Fri 04/09/09	[Task bar from 20/07/09 to 04/09/09]																																					
49	100%	Area B	29 days	Mon 13/07/09	Fri 21/08/09	[Task bar from 13/07/09 to 21/08/09]																																					
50	100%	Area E	118 days	Mon 06/07/09	Fri 18/12/09	[Task bar from 06/07/09 to 18/12/09]																																					
51	100%	Area J	79 days	Mon 12/10/09	Fri 12/02/10	[Task bar from 12/10/09 to 12/02/10]																																					
52	100%	Area F	38 days	Mon 23/11/09	Wed 27/01/10	[Task bar from 23/11/09 to 27/01/10]																																					
53	38%	Area A	133 days	Fri 16/10/09	Mon 10/05/10	[Task bar from 16/10/09 to 10/05/10]																																					
54	0%	Area G	52 days	Mon 22/03/10	Thu 03/06/10	[Task bar from 22/03/10 to 03/06/10]																																					
55	100%	Area C	44 days	Mon 15/03/10	Tue 18/05/10	[Task bar from 15/03/10 to 18/05/10]																																					
56	100%	Area I	42 days	Fri 30/04/10	Wed 30/06/10	[Task bar from 30/04/10 to 30/06/10]																																					
57	64%	<b>Application Fees</b>	<b>288 days</b>	<b>Tue 27/10/09</b>	<b>Fri 07/01/11</b>	[Gantt bar from 27/10/09 to 07/01/11]																																					
58	100%	Invoice fees for offers due to issue in 2009	4 days	Tue 27/10/09	Fri 30/10/09	[Task bar from 27/10/09 to 30/10/09]																																					
59	100%	Invoice fees for offers due to issue in 2010	5 days	Mon 04/01/10	Fri 08/01/10	[Task bar from 04/01/10 to 08/01/10]																																					
60	0%	Invoice fees for offers due to issue in 2011	5 days	Mon 03/01/11	Fri 07/01/11	[Task bar from 03/01/11 to 07/01/11]																																					
61	5%	<b>Issue Offers</b>	<b>367 days</b>	<b>Mon 14/12/09</b>	<b>Tue 21/06/11</b>	[Gantt bar from 14/12/09 to 21/06/11]																																					
62	100%	Area K	10 days	Mon 14/12/09	Fri 08/01/10	[Task bar from 14/12/09 to 08/01/10]																																					
63	0%	Area D	10 days	Mon 22/03/10	Fri 02/04/10	[Task bar from 22/03/10 to 02/04/10]																																					



